



- All boxes to be below countertops ("Specific Note" #1 is incorrect - drops in room 110 go up and over to IDF)
- "Specific Note 2" is therefore obsolete
- Drop 29 moved to opposite wall, sharing wall with drop 28 (two drops along same wall, below countertops)
- New drops added below countertops in two locations above
- Single gang boxes and 3/4" conduit used for all data drops